



Type "A" - 11 piers like this in Group 1
 Balance of piers similar to this except they do not have base

Height of Pier	No. of Piers	Piers with 24 base, 10" top	Piers with 20 base, 10" top	Total
8"	11	11	0	11
24"	11	11	0	11
21"	11	11	0	11
16"	11	0	11	11
36"	11	0	11	11
26"	11	0	11	11
24"	11	0	11	11
21"	11	0	11	11
20"	11	0	11	11
12"	11	0	11	11
A	11	0	11	11
				152

Concrete 22 cu. yds.

H.P.Ry.

Tacoma Div. Tacoma Terminals

Wash. Vol. Sec. #4

Sketch showing

Location of concrete foundations for lumber and switch tie yard at

South Tacoma Wash

Office of Dist. Engr. Seattle, W.T.

Static 12/100

Dec. 30, 1922

Work begun Feb. 1922

Work completed April 1922