

NORTHERN PACIFIC RAILWAY COMPANY.

MANITIBA.

Division.

Auditor's No. 505

Superintendent's No. 90

Winnipeg, Man. 16th Sept 1898.

189

To **M.C KIMBERLY ESQ,**
General Superintendent,
St Paul.

I respectfully recommend the improvement described below, and request special appropriation to cover cost of same:

- 1. Location (with regard to nearest station). Near Belmont East hand block _____ ft. West of M. P.
- 2. Title. (Side Tracks and Spurs to be named). Permanent snow fence.
- 3. Description. (Give description of proposed New Work. If Siding or Spur, make Sketch below showing Points of Compass; if Standard Building, no description is necessary, but give Plan No.)

Permanent 2nd class tight board snow fence, commencing at Station 5350 and extending to station 5380, where grade revision work is being done.

- 4. New Work, Additions or Repairs. New.
- 5. Necessity for proposed Work: (If increase of Business, give particulars.)

To prevent snow trouble.

- 6. Is Improvement on Right-of-way or Land owned by this Company?
If not, what can be done to secure Title? A strip 50 ft in width, 3000 ft long will have to be secured.

7. Estimate of Cost: Material (as itemized on next page) \$337.00 Labor \$175.00 Total \$512.00

- 8. Work should be commenced Oct 10th in order to complete before ground is frozen.

9. Length of Time required to complete Work Three weeks.

- 10. Remarks: (Note here if any Material or Labor is to be furnished by outside parties, and whether work should be done by contract or with Company force.)

Nothing to be furnished by outside parties. Work to be done by Company forces.

600 ft of it can be rented only account of Mortgage complications; 2000 ft can be secured at \$10 per acre; 700 ft at \$20 per acre.

20 00
10 00
20 00
10 00

W.H. Kelly 9/25/98

Division Engineer.

Chief Engineers Office.

M. Anderson
Superintendent.

1/16/98 3