

NORTHERN PACIFIC RAILWAY COMPANY.

Auditor's No. 190

Dakota Division.

Superintendent's No. 61

Jamstown, N.D., June 22nd, 1898 189

To Mr. M. C. Kimberly,
Gen'l. Supt., St. Paul.

I respectfully recommend the improvement described below, and request special appropriation to cover cost of same:

- 1. Location (with regard to nearest station) Medina, N.D. East head block ft. West of M. P.
- 2. Title. (Side Tracks and Spurs to be named) Additional well
- 3. Description. (Give description of proposed New Work. If Sidings or Spurs, make sketch below showing Point of Compass; if Standard Building, no description is necessary, but give Plan Nos.)

Well to be 20 feet diam. and of sufficient depth to secure an adequate supply of water. Location 257 feet south of center of main track; 765 feet west of center of water tank; 780 feet of 4" suction pipe to be laid to connect well with present water supply.

- 4. New Work, Additions or Repairs. New work
- 5. Necessity for proposed Work: (If increase of Business, give particulars.)

Present water supply at Medina is inefficient.

- 6. Is Improvement on Right-of-way or Land owned by this Company? On Company property
If not, what can be done to secure Title? Mr. Wm. Dwyer, who owns the land upon which well is located, will deed for the nominal price of \$1.00, the land necessary for well and pipe line.

7. Estimate of Cost: Material (as itemized on next page) \$433.83 Labor \$400.00 Total \$833.83

8. Work should be commenced at once in order to complete this season.

9. Length of Time required to complete Work Two months

10. Remarks: (Note here if any Material or Labor is to be furnished by outside parties, and whether work should be done by contract or with Company force.)

Work to be done by Company forces.

Pls refer to papers attached.

Chief Engineers Office

7/1/98 2 8/7/98

Division Engineer.

J. H. Wilson
Superintendent.

W. H. ... 6/27/98